

**Minutes of 6<sup>th</sup> meeting of the Empowered Committee (EC) on  
Flood Management Programme (FMP) held on 12.07.2010  
in Ministry of Finance, North Block, New Delhi.**

The 6<sup>th</sup> meeting of Empowered Committee on Flood Management Programme was held on 12.07.2010 at 1130 hrs in the FRESCO Room, North Block, New Delhi. The meeting was chaired by Secretary (Expenditure), Ministry of Finance. The list of officers present in the meeting is enclosed as **Annexure- I**.

2. At the outset, Chairperson of the Empowered Committee (EC) on Flood Management Programme (FMP) welcomed the officers present in the meeting.

3. Joint Secretary (PF-I), Ministry of Finance (MoF) enquired regarding verification of physical progress of on-going schemes. Secretary (WR) informed that the officers of Brahmaputra Board (BB), Central Water Commission (CWC) and Ganga Flood Control Commission (GFCC) undertake monitoring visits to the sites and check physical progress. Further, Commissioner (Ganga) intimated that the quarterly physical and financial progress reports of on-going works are received from concerned State Governments in the Performa FMP-2 and FMP-3; on the basis of which the percentage of physical progress achieved is calculated. JS (PF-I), MoF further sought details of the performance evaluation of flood management schemes. Commissioner (Ganga), MoWR stated that for the schemes costing below Rs.7.50 crore, the performance evaluation would be taken up after completion of works. For the works costing more than Rs.7.50 crore, the State Governments have been advised to get the concurrent evaluation studies conducted by Independent Organizations e.g. Engineering Colleges, IITs etc. Secretary (WR) enquired from Chief Engineer (I&W) BB, regarding quality of works under execution. It was informed that sample tests are being carried out to check quality of works during monitoring visits. JS (PF-I), MoF raised the issue related to the life span of flood works vis-à-vis repairs and maintenance required. It was clarified by the Member (RM), CWC that regular repairs are required of such works by the State Governments. It was mentioned by JS(PF I) that the structures created under FMP should be of good quality, with considerable permanence, so that the impact of floods is minimized, reducing the requirement of funds for relief from the National Disaster Response Fund.

4. Thereafter, a presentation was made by Commissioner (Ganga), MoWR on the physical progress of on-going works, central assistance released under Flood Management Programme (FMP) to the States and new proposals received from State Governments for inclusion under FMP.

5. State-wise new proposals recommended by CWC, GFCC and BB were taken up for discussion. The salient points of discussions and decisions taken in the meeting are as under:

(i) **Assam:** During the meeting, the physical progress of on-going works was reviewed. EC-FMP was not satisfied with the physical progress of the on-going schemes of Assam. It was observed that only 31 schemes are completed upto 30<sup>th</sup> June, 2010 against a total of 82 schemes; inspite of several reminders sent to the State Government to improve the performance.

It was informed that a scheme namely, "Emergent Measures for Protection of Rohmorja Area in Dibrugarh District" of Assam has been considered, as a special case and approved 'in principle' on file to start the works with State funds, subject to the condition that the proposal for inclusion of the Project under FMP will be considered as soon as the plan outlay of FMP is enhanced by Planning Commission.

Even though unsatisfactory progress of on-going works in Assam was noted, Secretary (WR) suggested that the Rohmorja scheme and some other important works that were urgent in nature may be included under FMP. Member (RM), CWC informed that the scheme, "R/S to Puthimari Embankments on both banks from R.G.Rly line to R.A line (from Ch.21<sup>st</sup> Km to Ch 36<sup>th</sup> Km on right bank and from Ch 18<sup>th</sup> km to 35<sup>th</sup> Km on left bank) in Kamrup District" is of urgent nature and recommended for its inclusion under FMP. Commissioner (B&B), MoWR recommended inclusion of one more scheme, namely, "Protection of Gakhirkhaitee and its adjoining areas from the erosion of River Brahmaputra (Construction of land Spur and bull head.) in Nagaon District of Assam" as the scheme would benefit critical areas. After deliberations, aforesaid three schemes from Assam were approved for funding under FMP, State Government of Assam would be advised to improve the performance in respect of on-going schemes before taking up new schemes.

(ii) **Bihar:** Secretary (WR) stated that considering the good performance of the State Government of Bihar in completion of flood management schemes under FMP, all the eight new schemes from Bihar, which are of urgent nature, may be considered under FMP. Commissioner (Ganga), MoWR further informed that the scheme, namely, "Mahananda Flood Management Scheme in Dist. Katihar (Phase-I) is a part of an integrated scheme and at present, the works amounting to Rs.149.68 crore are to be considered for funding during the XI Plan. Commissioner (Ganga), MoWR also informed the EC-FMP that scheme namely, "Raising and Strengthening of left Burhi Gandak

Embankments in upstream of Akharaghat bridge from Minapur to Vijay Chapra (0 Km to 18.4 Km) and in downstream of Akharaghaat bridge to Samastipur District border (0 to 45.5 Km) in Muzaffarpur District" is already under execution and as per details of expenditure submitted by the State Government, 88% works are completed in the year 2009-10. As such, there is no justification for inclusion of this scheme at this stage for remaining works of Rs.2.66 crore only. Member (C), GFCC stated that the scheme has been recommended and the Government of Bihar may claim reimbursement of already incurred expenditure during financial year 2009-10. Secretary (WR) clarified that as per the Revised Guidelines on FMP, reimbursement of expenditure incurred in previous years (prior to the year of approval) is not admissible. After deliberations, the Committee approved seven schemes from Bihar for funding under FMP excluding the scheme on river Burhi Gandak of estimated cost of Rs.22.40 crore.

- (iii) **Goa:** Commissioner (Ganga), MoWR informed that the State Government of Goa has completed the on-going scheme and recommended for inclusion of new scheme from Goa, which was approved by the EC.
- (iv) **Gujarat:** Five schemes were sent by State Govt. of Gujarat for consideration under FMP. Chairperson, EC-FMP expressed reservations for funding of small schemes (costing Rs.4.85 crore, Rs. 1.51 crore and Rs.1.19 crore). The Committee, after deliberations, approved only 1 scheme from Gujarat in Jamnagar District. (Guj-1)
- (v) **Jammu & Kashmir:** Only one scheme namely, "Flood Threat of River Jhelum-Urgent Works" was put up before EC-FMP for consideration. JS (PF-I), MOF enquired from Deputy Adviser, Planning Commission regarding the status of Investment Clearance (IC) for the scheme. Deputy Adviser, Planning Commission informed that the case is under process and IC will be issued shortly. After deliberations, the scheme was approved under FMP, subject to the IC.
- (vi) **Kerala:** Secretary (WR) informed that the flood protection schemes of Kuttanad area are included in Special package for Development of Kuttanad Wetland Ecosystem by Ministry of Agriculture which has been cleared by the Cabinet but no separate funds have been provided. Thus, these schemes are to be funded under FMP. Accordingly, the two schemes from Kerala were approved under FMP.
- (vii) **Manipur:** Commissioner (Ganga), MoWR informed EC-FMP that all the 12 schemes from Manipur have been completed. Chairperson, EC-FMP enquired regarding the monitoring of such schemes in view of the law

and order problem. CE (I&W), BB explained that the monitoring visits are arranged with the help of police security, provided by the State Government. Adviser, Planning Commission stated that the concurrence of the State Finance Department in respect of new schemes is still awaited. After deliberations, the new schemes (10 Nos.) from Manipur were approved, subject to the submission of concurrence of the State Finance Department, to Planning Commission, under intimation to MoWR, as the information in Proforma-A (applicable for the schemes costing less than Rs.7.50 crore) has already been submitted to the Planning Commission.

- (viii) Orissa:** Secretary (WR) noted that only 42 schemes (out of 69) have been completed. Commissioner (Ganga), MoWR informed that during the meeting taken by Secretary(WR) on 25<sup>th</sup> January, 2010, the State Government of Orissa had committed to complete 42 schemes by 31<sup>st</sup> March, 2010 out of which 39 schemes have been completed on 31<sup>st</sup> March, 2010. Further, three more schemes have been completed during the current financial year (as on 30.6.2010). Member (RM), CWC stated that the new scheme namely, "Flood Protection Works for Brahmani-Kelua-Birupa Doab of Brahmani System in Jajpur distt. of Orissa" submitted by the State Government is an integrated scheme benefitting critical areas and is urgently required for the flood protection. After deliberations, the scheme from Orissa was approved for inclusion under FMP by the EC.
- (ix) Puducherry:** It was informed that in case of Union Territories, there is a separate budget provision made by Planning Commission. However, the Planning Commission representative noted that schemes from Union Territories are to be approved by the EC-FMP for inclusion under FMP and for release of central assistance by MHA under Demand No.55. After deliberations, the scheme from Puducherry (UT) was approved for inclusion under FMP.
- (x) Tamil Nadu:** Member (RM), CWC stated that all the four schemes have been formulated in a very comprehensive manner and are in critical areas, so these may be considered under the FMP. Commissioner (Ganga) also recommended inclusion of these schemes under FMP. After deliberations, the schemes from Tamil Nadu were approved by the EC for inclusion under FMP.
- (xi) Uttarakhand :** Secretary (WR) and Chairperson, EC-FMP were not satisfied with the progress of on-going schemes of Uttarakhand. However, Member (C), GFCC stated that the works were delayed due to Kumbh Mela. He recommended inclusion of a new scheme, namely, "Flood protection Scheme

in Distt. -Nainital & Distt.-Udham Singh Nagar to protect Chorgalia & Sitarganj area from Nandhor river & it's tributaries. After deliberations, the aforesaid scheme was approved for inclusion under FMP.

(xii) **Uttar Pradesh:** Commissioner (Ganga), MoWR stated that the performance of Uttar Pradesh in terms of completion of schemes has improved considerably and now only one scheme is held up due to land acquisition. Member (RM), CWC stated that most of the schemes are of critical nature and recommended their inclusion under FMP. After deliberations, all the eight schemes were approved for inclusion under FMP.

(xiii) **West Bengal** - It was informed that the scheme namely, "Project for reconstruction, remodeling and improvement of embankments in Sunderbans and adjoining areas in the districts of North and south 24 Parganas of West Bengal, damaged by severe cyclone 'AILA' "for Rs 1339.50 crore was considered\_on file as a special case and an advance amount of Rs. 187.50 crore was released to the State Government of West Bengal in March' 2010, for taking up the works, pending its inclusion formally under FMP by the Empowered Committee. Further, an announcement was made by Hon'ble Finance Minister in the Budget speech of FY: 2010-11 that a scheme, namely, "Drainage Scheme for Kaliaghai-Kapaleshwari-Baghai Basin in district Madinipur (WB)" would be funded under FMP. A proposal of Rs 325.20 crore for this scheme was considered by the EC. After deliberations, both schemes were approved by the EC.

6. After detailed discussions, the Empowered Committee decided as under:

(xi) A total of 42 proposals at an estimated cost of Rs.3564.17 crore involving a Central share of Rs.2716.72 crore were approved for inclusion under "Flood Management Programme" ,subject to investment clearance from Planning Commission, wherever required. However, 1<sup>st</sup> instalment of central assistance may be released on receipt of specific clearances from State Flood Control Board/State TAC/ Administrative approval of the State Finance Departments, wherever required. The details of approved proposals are enclosed as **Annexure-II**.

(xii) The scheme-wise estimated cost shown in the Annexure-II would be treated as firm and final. Cost escalation, if any, will be borne by concerned State Governments from own resources, for which no central assistance will be provided under FMP.

(xiii) As the "FMP" scheme was approved by the Cabinet for XI Plan period, the works which can be completed in the remaining two years of XI Plan i.e. 2010-11 and 2011-12, were considered by the EC-FMP. There is no

commitment for central assistance beyond XI Plan. If the State Government fails to adhere to the implementation schedule (for year 2010-11 and 2011-12 as indicated in Proforma FMP-1) and the schemes are delayed beyond the approved scheduled dates, the cost of spill over works may have to be borne by respective State Government from its own resources.

- (xiv) The release of 1<sup>st</sup> instalment of central assistance will be recommended by CWC/GFCC/BB only after ensuring that the concerned State has not received any financial assistance for the proposed work/scheme in the past, either from the central government or any other funding agency. A certificate would be obtained to this effect from State Governments concerned and enclosed with proposals under FMP. CWC/GFCC/BB would also ensure the acquisition of land required for the scheme and enclose a certificate to this effect from the State Governments concerned before sending the proposals for release of funds; failing which no funds would be released to the State Government.
- (xv) While releasing central assistance to States, on-going schemes would be given priority in order to expedite completion of these works in this financial year. Release of funds towards new schemes would be considered only after ensuring satisfactory progress of old schemes.

The meeting ended with a vote of thanks to the Chair.

6<sup>th</sup> Meeting of Empowered Committee  
on FLOOD MANGEMENT PROGRAMME held on 12<sup>th</sup> July, 2010 at 1130 hrs.

LIST OF PARTICIPANTS

Sl. No.	Name/Designation
1.	Mrs. Sushama Nath, Secretary (Expenditure), Ministry of Finance. - In Chair
2.	Shri U.N. Panjjar, Secretary, Ministry of Water Resources.
3.	Shri R.C. Jha, Member (RM), CWC.
4.	Shri A.K.Ganju, Chairman, GFCC.
5.	Ms. Anjuly Chib Duggal, Joint Secretary (PF-I), Department of Expenditure, Ministry of Finance.
6.	Mrs. Ananya Ray, JS & FA, Ministry of Water Resources.
7.	Shri S.P. Kakran, Commissioner (Ganga), Ministry of Water Resources.
8.	Shri Narender Kumar, Commissioner (B&B), Ministry of Water Resources.
9.	Shri R.K. Srivastava, Joint Secretary (DM), Ministry of Home Affairs.
10.	Shri Avinash Mishra, Dy. Adviser (WR), Planning Commission.
11.	Shri M.U. Ghani, Member (C), GFCC, Patna.
12.	Shri S. Masood Husain, Member (P), GFCC, Patna.
13.	Shri D.J.Borgohain, Chief Engineer (I&W), Brahmaputra Board, Guwahati.
14.	Ms. Vandita Kaul, Director (PF-I), Department of Expenditure, Ministry of Finance.
15.	Shri Brajesh Mishra, Director (NEC), M/o DoNER.
16.	Shri C. Lal. Director (FMP), Central Water Commission.
17.	Shri L.K. Taneja, Sr. Joint Commissioner (Ganga), Ministry of Water Resources.
18.	Shri Praveen Kumar, Sr. Joint Commissioner (Ganga), Ministry of Water Resources.
19.	Ms. Priya Nair, Deputy Director, PF-I, Min. of Finance.
20.	Shri A. Kulandaivel, Assistant Commissioner (Ganga), Ministry of Water Resources.
21.	Shri A.N. Chatterjee, Assistant Commissioner (Ganga), Min. of Water Resources.

**Annexure- II****List of New Schemes included under Flood Management Programme during  
6th Meeting of Empowered Committee held on 12.07.2010****(Rs in lakh)**

Sl. No.	Scheme Code No.	Name of Scheme/ State	Location River/ District	Estimated Cost	Central Share
		<b>Assam @ 90%</b>			
1	As-85	Emergent measures for protection of Rohmorla area in Dibrugarh district.	Brahmaputra/ Dibrugarh	5991.29	5392.16
2	As-86	R/S to Puthimari embankment on both bank from R.G.Rly line to R.A line ( from Ch.21 <sup>st</sup> Km to Ch 36 <sup>th</sup> Km on R/B and from Ch 18 <sup>th</sup> km to 35 th Km on L/B) in Kamrup District.	Puthimari/ Kamrup	3023.00	2720.70
3	As-87	“Protection of Gakhirkhaitee and its adjoining areas from the erosion of River Brahmaputra (Construction of land Spur and bull head.)” in Nagaon District.	Brahmaputra/ Nagaon	1906.00	1715.40
		<b>Sub Total (Assam)</b>		<b>10920.29</b>	<b>9828.26</b>
		<b>Bihar @ 75%</b>			
4	Br-38	Mahananda Flood Management Scheme in distt Katihar (Phase I) of already approved DPR for mahananda basin for Rs 603.88 crore)	Mahananda/ Katihar	14968.80	11226.60
5	Br-39 #	Anti erosion work along the left bank of river Ganga (i)near village kasimchak in Danapur Diara (ii)downstram of Mokama bridge (iii) downstream of vikramshila bridge (iv) town protection Work near patna city and Ramnagar diara (v) near village mathurapur-Ami.	Ganga/ Patna	6354.42	4765.82
6	Br-40	Construction of embankment along river Jhim and Jamura (Adhwara Group) from Sonbarsa Bajar to Sonbarsa village on left and right bank in distt Sitamarhi.	Jhim & Jamura/ Sitamarhi	6452.11	4839.08
7	Br-41	Extension of embankment on left and right bank of river Kamala Balan in lengths of 11.42 km and 5.00 km with brick soling road on top in left over reaches and protection work at two points on extended portion of right Kamla Balan embankment in distt darbhanga and Madhubani.	Kamla/ Darbhanga & Madhubani	5611.54	4208.66
8	Br-42 #	Raising and strengthening of left and Right Embankment on Noon river including associated works in Samistipur distt..	Noon/ Samistipur	2671.00	2003.25



(Rs in lakh)

Sl. No.	Scheme Code No.	Name of Scheme/ State	Location River/ District	Estimated Cost	Central Share
9	Br-43 <sup>#</sup>	Anti erosion work with Breach closure work at KM (Ch 688) of Lava Chaukia Paharpur near Govindpur right embankmet of mahananda river and raising 7 strengthing of azamnagar ring bund from 0.00 Km to 2.58 Km (Ch. 84.50) on Left embankment of Mahananda river in the state of Bihar	Mahananda/katihar	1117.42	838.07
10	Br-44 <sup>#</sup>	Anti erosion works along the river Gangak in Bihar (a) at sallahpur tandaspur Charki & Magarpal charki in Chhapra and Vaishali district	Gandak/ Gopalganj, Chhapra & Vaishali	1423.79	1067.84
		<b>Sub-total (Bihar)</b>		<b>38599.08</b>	<b>28949.31</b>
		<b>Goa @ 75%</b>			
11	Goa-2	Flood control measures for Improvement of waterways of Valvanta river in Bicholim Taluka, Goa.	Valvanta/ North Goa	1389.00	1041.75
		<b>Sub-total (Goa)</b>		<b>1389.00</b>	<b>1041.75</b>
		<b>Gujarat @75</b>			
12	Guj-1	Providing coastal protection/sea wall to combat erosion from Sangam Narayan temple to Gayatri temple at Taluka : Dwarka Dist. Jamnagar.	Arabian sea beach/Jamnagar	794.31	595.73
		<b>Sub-total (Gujrat)</b>		<b>794.31</b>	<b>595.73</b>
		<b>Jammu &amp; Kashmir @ 90%</b>			
13	JK-20	Flood Threat of River Jhelum-Urgent Works	Jhelum/ Srinagar	9746.00	8771.40
		<b>Sub-total (J&amp;K)</b>		<b>9746.00</b>	<b>8771.40</b>
		<b>Kerala @ 75%</b>			
14	Kel-1	Mitigation of floods in Group-1-Padasekharams (14 Nos.) of Kuttanad Taluka, Distt-Alappuzha, Kerala.	Paddy Fields/ Alappuzha,	2470.00	1852.50
15	Kel-2 <sup>#</sup>	Regulation of flood water in Kayal Area , 4 Padasekharams and Mitigation of floods in Group 9, 5 Padasekharams in Kuttanad Region of Kerala	-do-	11891.30	8918.48
		<b>Sub-total (Kerala)</b>		<b>14361.30</b>	<b>10770.98</b>

(Rs in lakh)

Sl. No.	Scheme Code No.	Name of Scheme/ State	Location River/ District	Estimated Cost	Central Share
		<b>Manipur @ 90%</b>			
16	Man-13	Anti erosion works on left bank bund of Jiri river at Gulathol, Kamaranga, Khutchoithup, Chandrapur and Jirighat in Imphal East District..	Jiri/ Imphal East	745.00	670.50
17	Man-14	Anti-erosion works on Lanva river from Pearsons's Bridge to Thingkhangphai village in Churachandpur District..	Lanva/ Churachandpur	640.00	576.00
18	Man-15	Anti erosion works on Khujairok river in Chavangtphai & Kanan Veng District..	Khujairok/ Chavangphai & Kanan Veng	740.00	666.00
19	Man-16	Anti-erosion works on Sekmai river, Phase-I in Thoubal District..	Sekmai/ Thoubal	749.00	674.10
20	Man-17	Anti erosion works of Nambul river R/B/B from Rd.1057.00 m. to 2590.00 m. on D/S side of Iroisemba bridge (Phase-I) in Imphal West District..	Nambul/ Imphal West	735.00	661.50
21	Man-18	Flood Control works on Langathel river (Phase-I) in Thoubal District..	Langatheli/ Thoubal	745.00	670.50
22	Man-19	Anti-erosion of flood control scheme on Potshangbam river in Bishnupur District.	Potshangbam/ Bishnupur	646.00	581.40
23	Man-20	Anti-erosion of flood control scheme on Imphal river R/B/B from Irong Ichil to Sekmajjin bridge in Imphal West District.	Imphal/ Imphal West	735.00	661.50
24	Man-21	Anti-erosion of flood control scheme on Barak river at Karong in Senapati District..	Barak/ Senapati	493.00	443.70
25	Man-22	Anti-erosion of flood control scheme on Chapki river, (Phase-I) in Thoubal District.	Chakpi/ Thoubal	742.00	667.80
		<b>Sub-total (Manipur)</b>		<b>6970.00</b>	<b>6273.00</b>
		<b>Orissa @ 75%</b>			
26	Or-73 #	Flood Protection Works for Brahmani-Kelua-Birupa Doab of Brahmani System in Jajpur distt. of Orissa	Brahmani-Kelua-Birupa Doab/ Jajpur	4000.00	3000.00
		<b>Sub-total (Orissa)</b>		<b>4000.00</b>	<b>3000.00</b>
		<b>Puducherry @ 75%</b>			
27	Pud-1	Flood Protection works in Yanam, Puducherry	Gowtami-Godavari/ East Godavari	13967.00	10475.25
		<b>Sub-total (Puducherry)</b>		<b>13967.00</b>	<b>10475.25</b>

(Rs in lakh)

Sl. No.	Scheme Code No.	Name of Scheme/ State	Location River/ District	Estimated Cost	Central Share
		<b>Tamilnadu @ 75%</b>			
28	TN-2	Comprehensive Flood Protection works to Panrutial and Cuddalore. Town from Rivers Pennaiyar, Gadilam, Uppanar, South Mattar and Paravanar in Cuddalore Distt.	Pennaiyar,Gadilam, Uppanar,South Mattar & Paravanar/Cuddalore	6841.00	5130.75
29	TN-3	Comprehensive Flood Protection works for Vellar Basin in Villupuram and Cuddalore Distt.	Vellar/ Cuddalore	16432.00	12324.00
30	TN-4	Flood protection works on Kollidam (Coleroon) River in Thanjavur, Nagapattinam and Cuddalore Distt.	Kollidam/ Thanjavur, Nagapattinam & Cuddalore	37590.00	28192.50
31	TN-5	Flood protection works on Koratalaiyar river from Napalayam to sea mouth in Thiruvallur District	Koratalaiyar/ Thiruvallur	1450.00	1087.50
		<b>Sub-total (Tamilnadu)</b>		<b>62313.00</b>	<b>46734.75</b>
		<b>Uttarakhand @ 90%</b>			
32	UK-5	Flood protection Scheme in Distt. - Nainital & Distt.-Udham Singh Nagar to protect chorgalia & Sitarganj area by Nandhor river & it's tributries.	Nandhor/ Nainital & Udham Singh Nagar	1423.87	1281.48
		<b>Sub-total (Uttarakhand)</b>		<b>1423.87</b>	<b>1281.48</b>
		<b>Uttar Pradesh @ 75%</b>			
33	UP-14	Flood protection works along left and right bank of river Ganga in the districts of J P Nagar, Shahajahanpur, Meerut & Bulandshahar.	Ganga/ J P Nagar, Shahajahanpur, Meerut & Bulandshahar.	3241.70	2431.28
34	UP-15	Flood Protection works along left and right bank of river Rapti and Burhi Rapti in District Sidharth Nagar & Gorakhpur (UP).	Rapti/ Sidharth Nagar & Gorakhpur.	6889.00	5166.75
35	UP-16	Flood protection works on right bank of river Ghaghra in District Lakhimpur Kheri.	Ghaghra/ Lakhimpur Kheri.	3040.00	2280.00
36	UP-17	Flood Protection works along left and right bank of river Sarada in District Lakhimpur Kheri.	Sarda/ Lakhimpur Kheri.	2504.00	1878.00

(Rs in lakh)

Sl. No.	Scheme Code No.	Name of Scheme/ State	Location River/ District	Estimated Cost	Central Share
37	UP-18	Flood protection works on left & right bank of river Yamuna in districts of Muzaffar nagar, Baghpat, Ghaziabad, Gautam Budha Nagar, Aligarha and Mathura	Yamuna/ Muzaffar Nagar, Baghpat, Ghaziabad, Gautam Budha Nagar & Mathura	4380.00	3285.00
38	UP-19	Flood protection works of cluster of villages on river Kho, Kosi and Ramganga in Moradabad district.	Kho, Kosi & amganga/ Moradabad	1165.00	873.75
39	UP-20	Flood protection works on left & right bank of river Hindon in districts of Baghpat & Gautam Budha Nagar.	Hindon/ Baghpat & Gautam Budha Nagar	1432.20	1074.15
40	UP-21	Flood Protection Works of River Yamuna basin in District Saharanpur.	Yamuna/ Saharanpur	2811.30	2108.48
		<b>Sub-total (Uttar Pradesh)</b>		<b>25463.20</b>	<b>19097.40</b>
		<b>West Bengal @ 75%</b>			
41	WB-16	Reconstruction, remodeling and improvement of embankments in Sunderban and adjoining areas in the districts of North and south 24 Parganas, damaged by severe cyclone, "AILA".	Bay of Bengal/ Ganga	133950.00	100462.50
42	WB-17	Drainage Scheme for Kaliaghai-Kapaleshwari-Baghai Basin in district Madinipur (WB).	Kaliaghai / Medinipur	32520.00	24390.00
		<b>Sub-total (West Bengal)</b>		<b>166470.00</b>	<b>124852.50</b>
		<b>TOTAL</b>		<b>356417.05</b>	<b>271671.81</b>

# Subject to Investment Clearance by Planning Commission.